

# Consent Decree Project Dashboard

	Consent Decree Completion Date	Preliminary Engineering	Plan Design	Out For Bid	Construction	EPA Project Closeout
Riverfront Interceptor (RI) Sediment Removal - Phase 1 GPSD Project No. 2663	January 1, 2026					✓
Riverfront Interceptor (RI) Sediment Removal - Phase 2 GPSD Project No. 2664	January 1, 2026					✓
Riverfront Interceptor (RI) Sediment Removal - Phase 3 GPSD Project No. 2679	January 1, 2026					✓
Spring Street Improvements GPSD Project No. 2666	January 1, 2026				Minor Delay	
Caroline Street Improvements GPSD Project No. 2666	January 1, 2026				Minor Delay	
Cedar, Fayette & Eaton Streets Improvements GPSD Project No. 2666	January 1, 2026				Minor Delay	
Paramount & Rutledge Final Design Report GPSD Project No. 2718	July 1, 2027	Not Yet Started				
South Street Improvements GPSD Project No. 2702	January 1, 2029		On Schedule			
RI Restriction Between Darst and Cedar GPSD Project No. TBD	January 1, 2029					✓
Darst Street CSO - Joint GPSD/COP Report GPSD Project No. TBD	January 1, 2029	Not Yet Started				
Paramount & Rutledge Improvements GPSD Project No. 2718	January 1, 2030	Not Yet Started				
Sanger Street Improvements GPSD Project No. 2703	January 1, 2032		On Schedule			
Darst Street Improvements GPSD Project No. TBD	January 1, 2032	Not Yet Started				

**Legend**

- Not Yet Started 
- On Schedule 
- Minor Delay 
- Major Delay 
- Completed 